

Quality Excavation, LTD X = Quality Excavation Crews
 QE Field Crews and Subs S = Subcontractor Crews
 Town of Trophy Club: C = City/Engineer Actions

Working Field Schedule
 Updated: 3-5-2019

CONTRACT START DATE 3-12-2018

SEQUENCE 2 SUBSTANTIAL 4-8-19

SEQUENCE 2 FINAL 5-8-19

PROJECT MANAGER KEN MOORE 940-297-5379

Assigned Superintendent (Utilities): Shawn Roberson 940-765-2166

Roadway Superintendent:

- Burnco Order #

Delivery Time on the job

Burnco Qnty Scheduled

Mix Strength

Truck Spacing

TNP Engineering/Trophy Club/Quality Excavation, LTD

SEQUENCE 1 SCOPE OF WORK

Complete Punch List R&R DRIVEWAYS 211, 213, 219

REQUESTED FINAL COMPLETION PHOENIX Dr 8-10-18

SEQUENCE 2 SCOPE OF WORK INDIAN CREEK

MEETING TO BE HELD PRIOR TO INDIAN CREEK MOVE IN HELD ON 9-25-18 3pm

START DATE ON INDIAN CREEK 10-10-2018

LOCATE AND CAP IRRIGATION IN R.O.W. 100% 10-23-2018

Set TCP SECIND PHASE 103+50 TO 115+25

Impliment Erosion Control on Indian Creek

Pothole Utilities on Indian Creek

DEMO SAW CUT PAVING AND DRIVEWAYS 103+50 TO 115+25

INSTALL MAIL BOXES FROM 0+98 TO 103+50 NORTH SIDE OF INDIAN CREEK

Lower Existing 6" water line at Line B2 Sta1+75 in conflict with 24" RCP TO BE DONE

WITH STORM DRAIN WORK

Lower Existing 6" water line at Line B1 Sta 1+00 in conflict with 6x3 RCB TO BE DONE

WITH STORM DRAIN WORK

Install Light Pole Bases and Conduit at (Crestwood, Greenhill, Fair Green, E. Hillside, W. Hillside)

Remove existing pavement and approaches 103+50 TO 115+25 WEST BOUND

Remove existing pavement and approaches 103+50 to 115+25 EAST BOUND

Lime Treat 8 Inch subgrade 103+50 to 115+20 +/- WEST BOUND

Remix Lime 8 Inch subgrade 103+50 to 115+25 +/- WEST BOUND

Set forms and Rebar from 103+50 to 115+25 +/- WEST BOUND

Place Concrete Paving 8 Inch from 103+50 to 115+25 +/- WEST BOUND

Place Concrete for Driveway Approaches West Bound

Concrete Cure Time

INSTALL SIDEWALK 0+98 TO 103+50 WEST BOUND SIDE

Lime Treat 8 Inch subgrade 0+98 to 103+50 +/- EAST BOUND

Remix Lime 8 Inch subgrade 0+98 to 103+50 +/- EAST BOUND

Set forms and Rebar from 0+98 to 103+50 +/- EAST BOUND

Place Concrete Paving 8 Inch from 0+98 to 103+50 +/- EAST BOUND 550LF WITH DRIVEWAYS

Concrete Cure Time

SPECIAL NOTES

PHOENIX DR. PRE FINAL WALK WAS HELD ON 8-10-18 AND ON 9-7-18 FINAL ANSWER WAS

GIVEN TO WHAT NEEDS TO BE REMOVED AND REPLACED PAVEMENT WISE ON PHOENIX DR.

AS OF 9-12-18 WE ARE STILL WAITING ON A MEETING TO BE ABLE TO MOVE TO INDIAN CREEK

THE MUD PUNCH LIST ITEMS WERE COMPLETED 9-11-18. AFTER THESE ITEMS WERE GIVEN TO US

ON 9-4-2018

9-20-2018 7 panels were replaced of paving from 220 to 218 as well as the small sections along the street

as of 10-30-18 we are still waiting for the documentation to state what we are expected to do about the

3 driveways and the curb inlet that TNP says need to be rebuilt..

	MAR 2019					MAR 2019					MAR 2019					MAR 2019										
	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F
- Burnco Order #	TBD	TBD	TBD	TBD	TBD					TBD					TBD											
Sub Name																										
Complete Punch List R&R DRIVEWAYS 211, 213, 219	X	X	X	X	X																					
REQUESTED FINAL COMPLETION PHOENIX Dr 8-10-18																										
Set TCP SECIND PHASE 103+50 TO 115+25																										X
DEMO SAW CUT PAVING AND DRIVEWAYS 103+50 TO 115+25										X	X	X			X	X	X	X	X							
INSTALL MAIL BOXES FROM 0+98 TO 103+50 NORTH SIDE OF INDIAN CREEK										X	X	X			X	X	X	X	X							
Remove existing pavement and approaches 103+50 TO 115+25 WEST BOUND																							X	X	X	
Remove existing pavement and approaches 103+50 to 115+25 EAST BOUND	X																									
INSTALL SIDEWALK 0+98 TO 103+50 WEST BOUND SIDE	X	X	X	X	X																					
Place Concrete Paving 8 Inch from 0+98 to 103+50 +/- EAST BOUND 550LF WITH DRIVEWAYS								X	X						X	X	X	X	X							