Quality Excavation, LTD
QE Field Crews and Subs

X = Quality Excavation Crews
S = Subcontractor Crews

Town of Trophy Club: Phoenix Dr. & Indian Creek Dr. - Q.E. Job 18010
C = City/Engineer Actions

4 Week Look-ahead Schedule

Working Field Schedule
Updated: 7-3-2018

CONTRACT START DATE 3-12-2018

SEQUENCE 1 SUBSTANTIAL 8-8-18 SEQUENCE 1 FINAL 9-7-18

PROJECT MANAGER KEN MOORE 940-297-5379
Assigned Superintendent (Utilities): Eloy Guajardo (940) 783-1525
Roadway Superintendent: James Watkins (940) 783-1495

		JuLY 2018					JuLY 2018							July 2018							July 2018									Aug 2018			
		4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3
		W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F
Edgar - Burnco Order #				19000				19011	19007	TBD	19005					TBD	TBD															
Delivery Time on the job				8AM				8AM	9AM		11AM					TBD	TBD															
Burnco Qnty Scheduled				100+				70+	70+		40+					45+	45+															
Mix Strength				4K				4K	4K		4K					4K	4K															
Truck Spacing				15					20		20					45MIN	45MIN															
	Sub Name																															
TNP Engineering/Trophy Club/Quality Excavation, LTD																																
SEQUENCE 1 SCOPE OF WORK																																
Place Topsoil/Backup Curb/Finish Grade (LT)	QE																															
Restore Parkways/Yards/Irrigation as Required LT	QE																															
Roadway Work: (RT)																																
SET FORMS AND STEEL AT SECTION OF CULDE SAC AT 11+10 to 11+50							X																									
PLACE CONCRETE FOR SECTION OF CULDE SAC AT 11+10 to 11+50								X																								
CURE TIME FOR SECTION OF CULDE SAC AT 11+10 to 11+50																																
DEMO SAW CUT DRIVEWAYS ON SHIELDS DR										X	X																					
SET FORMS AND STEEL FOR LAST SECTION OF CULDE SAC AND DRIVEWAYS ON SHIELDS DR														X	X																	
PLACE CONCRETE FOR LAST SECTION OF CULDE SAC AND DRIVEWAYS ON SHIELDS DR																X	X															
CURE TIME FOR LAST SECTION OF CULDE SAC AND DRIVEWAYS ON SHIELDS DR																																
E/L/B: 4" HDPE Sub Drain (RT)	QE													X	X																	
SET FORMS - 6" Reinf. Conc Pav (RT) (w/Mono Curb) 500LF +/-	QE		X																													
PLACE CONCRETE - 6" Reinf. Conc Pav (RT) (w/Mono Curb)	QE			X																												
CONCRETE CURE TIME																																
SET FORMS - 6" Reinf. Conc Pvmnt (4,000 PSI) RT Driveways	QE		X	X			X																									
PLACE CONCRETE - 6" Reinf. Conc Pvmnt (4,000 PSI) RT Driveways	QE			X				X	X																							
CONCRETE CURE TIME																																
Rmv & Replace 10' Curb Inlet Top at Sta 11+28.62 (RT)	ISS		X	X			X							S	S																	
Restore Parkways/Yards & Irrigation as Required (RT)	QE													X	X	X	X	X			X	X	X	X	X			X	X	X		
Construct Sidewalks /Retaining Wall Etc (RT)	QE						X	X	X	X	X			X	X	X	X															
Install Stret Light Foundations	MELS ELECTRIC																				X	X										
Place Sod and Landscape as NEEDED (RT) & (LT)	QE																				X	X	X	X	X			X	X	X		
REQUEST SUBSTANTIAL COMPLETION and PUNCH LIST PHOENIX DR	QE																								X							
Complete Punch List and Final Clean Up	QE																													X	X	X
REQUEST FINAL COMPLETION PHOENIX Dr	QE																															X